

Doc ID: ITP015

Client: DTP – Barwon Southwest Region Contract No: N/A Prepared By: Jarrod Rodrigues

Project: Spout Ck Bridge ReplacementReviewed By: Jarrod RodriguesDate: 16/01/23

Construction Process: Drilling and Setting of Bonded AnchorsApproved By: Jarrod RodriguesDate: 16/01/23

Specifications: VicRoads Standard Section 680

Structure / Component: Bonded Anchors

Lot No: Lot Details: Lot size/Quantity: Date:

Item	Task/Activity	Inspection/Test					HP/ WP/		Checked by:		
No.	Description	Frequency	Acceptance Criteria	Reference Documents	Inspection/Test Method	Record of conformity	AP/ IP/ TP/ SCP	Responsibility	Client	Fulton Hogan	Date
1.0	Preliminary Work	(S	1				L				
1.1	Check for Correct Documentation	Prior to commencing works.	Ensure that all employees and subcontractors are using the complete set of the correct and most current drawings.	Project IFC Drawings and Drawings Register	Visual Inspection	Signed Inspection & Test Plan (ITP)	HP*	Project Engineer/Site Supervisor			
1.2	Implementation of all measures and controls	Prior to commencing any works on site.	All necessary measures and controls are being implemented, that is: PMP, EMP, ECP, TMP, SWMS	PMP, EMP, ECP, TMP, SWMS	Visual Inspection	Signed Inspection & Test Plan (ITP)	HP*	Project Engineer			
1.3	Service Identification & Excavation Permit	Prior to commencing any works on site.	All services are located, and the relevant service authorities have been consulted and permits obtained. Ensure an excavation permit is issued and all involved personnel are briefed about the services in the area before signing onto the permit.	DBYD	Verify	Signed Inspection & Test Plan (ITP)	HP*	Project Engineer			
1.4	Training and Competency	Prior to commencing any works on site.	The bonded anchor installers, and all of its site personnel, shall be certified by the AEFAC, and shall provide evidence of this certification and of its competency acceptable to	VicRoads Standard Section 680 Clause 680.06	Verify	Signed Inspection & Test Plan (ITP)	HP*	Project Engineer/ Site Supervisor/ Superintendent			

Revision No. 1



Doc ID: ITP015

Client: DTP – Barwon Southwest Region Contract No: N/A Prepared By: Jarrod Rodrigues

Project: Spout Ck Bridge ReplacementReviewed By: Jarrod RodriguesDate: 16/01/23

Construction Process: Drilling and Setting of Bonded AnchorsApproved By: Jarrod RodriguesDate: 16/01/23

Specifications: VicRoads Standard Section 680

Structure / Component: Bonded Anchors

Item	Task/Activity Description		Inspecti	on/Test			HP/ WP/		Checked by:		
No.		Frequency	Acceptance Criteria	Reference Documents	Inspection/Test Method	Record of conformity	AP/ IP/ TP/ SCP	Responsibility	Client	Fulton Hogan	Date
			the Superintendent. All personnel, including supervisory personnel, who are required to install bonded anchors shall also be trained on-site by the supplier of the bonded anchor system in the specific installation requirements of the project before bonded anchor installation works commence.								
2.0	Construction Wo	rks									
2.1	Survey & Set Out	Each Lot	Ensure line and level of all bonded anchor holes is in accordance with design levels, survey files and drawings.	Project IFC Drawings and Survey Data	Visual Inspection	Signed Inspection & Test Plan (ITP)	HP*	Project Engineer/Site Supervisor			
2.2	Trial Installation	Each Lot	The Contractor shall not proceed with the permanent bonded anchor installation works until the trial system installation have been carried out and the outcomes reviewed and approved by the Superintendent.	VicRoads Standard Section 680 Clause 680.11	Visual Inspection	Signed Inspection & Test Plan (ITP)	НР	Project Engineer/ Site Supervisor/ Superintendent			
2.3	Drilling & Roughening of Anchor Holes	Each Lot	The Contractor shall not proceed with drilling or cutting holes into the concrete, installation or removal of bonded anchor works until the WMS and ITPs have been reviewed and approved by the Superintendent.	Drawing No.578259 – 578276 VicRoads Standard	Visual Inspection	Signed Inspection & Test Plan (ITP)	НР	Project Engineer/ Site Supervisor/ Superintendent			

Revision No. 1

Content ID: SWA_0000

Page 2 of 5



Doc ID: ITP015

Client: DTP – Barwon Southwest Region Contract No: N/A Prepared By: Jarrod Rodrigues

Project: Spout Ck Bridge ReplacementReviewed By: Jarrod RodriguesDate: 16/01/23

Construction Process: Drilling and Setting of Bonded AnchorsApproved By: Jarrod RodriguesDate: 16/01/23

Specifications: VicRoads Standard Section 680

Structure / Component: Bonded Anchors

Item	Task/Activity		Inspection/Test							Checked by:	
No.	Description	Frequency	Acceptance Criteria	Reference Documents	Inspection/Test Method	Record of conformity	AP/ IP/ TP/ SCP	Responsibility	Client	Fulton Hogan	Date
			Ensure hole depths and widths are drilled in accordance with Project IFC Drawings.	Section 680 Clause 680.11							
2.4	Placement of Bonded Anchors	Each Lot	Ensure materials being used are in accordance with standard specifications and design drawings. Chemical adhesives shall be allowed to gain strength for the minimum time specified by the manufacturer's installation instructions before torque is applied to bolts and load is applied to the bonded anchor system. Ensure bonded anchor casting register is populated including relevant details such as cast date, cast time, ambient temperature and time of casting, material batch no., and material batch expiry date.	VicRoads Standard Section 680	Visual Inspection	Signed Inspection & Test Plan (ITP)	HP*	Project Engineer/Site Supervisor/Supe rintendent			
3.0	Testing										
3.1	Calibration of Testing Equipment	Each Lot	One week prior to testing the Contractor shall submit to the Superintendent calibration certificates conforming to the requirements of AS 2193 Grade B for the jack and pressure gauges or other force measuring devise to be used.	VicRoads Standard Section 680 Clause 680.09	Test Point	Test Report	HP	Project Engineer/Site Supervisor			

Revision No. 1

Content ID: SWA 0000

Page 3 of 5



Doc ID: ITP015

Client: DTP – Barwon Southwest Region Contract No: N/A Prepared By: Jarrod Rodrigues

Project: Spout Ck Bridge ReplacementReviewed By: Jarrod RodriguesDate: 16/01/23

Construction Process: Drilling and Setting of Bonded AnchorsApproved By: Jarrod RodriguesDate: 16/01/23

Specifications: VicRoads Standard Section 680

Structure / Component: Bonded Anchors

Item	Task/Activity	Inspection/Test					HP/ WP/		Checked by:		
No.	Description	Frequency	Acceptance Criteria	Reference Documents	Inspection/Test Method	Record of conformity	AP/ IP/ TP/ SCP	Responsibility	Client	Fulton Hogan	Date
3.2	Test Method	Each Lot	Details of the test method including load increments and duration of sustained loading shall be submitted to the Superintendent for review not later than one week prior to the testing.	VicRoads Standard Section 680 Clause 680.09			HP	Project Engineer/Site Supervisor/Supe rintendent			
3.3	Testing of Bonded Anchors	Each Lot	Ensure a minimum of 20% of all bonded anchors subject to tensile loads, a combination of tensile and shear loads, or fatigue loads are tested and deemed to meet the minimum strength requirements. - 50 kN	VicRoads Standard Section 680 Clause 680.09			HP	Project Engineer/Site Supervisor/Supe rintendent			
			The Contractor shall provide a test report to the Superintendent for review.								
			If a bonded anchor fails either the ultimate load testing for suitability or the bonded anchor proof load test, the Contractor shall submit rectification proposals for review by								
			the Superintendent prior to any further bonded anchor installation.								

Content ID: SWA 0000

Fulton Hogan	Inspection and Test Plan			Doc ID: ITP015
Client: DTP – Barwon Southwest Region	Contract No: N/A		Prepared By: Jarrod R	odrigues
Project: Spout Ck Bridge Replacement		Reviewed B	y: Jarrod Rodrigues	Date: 16/01/23
Construction Process: Drilling and Setting of Bonded Anchors		Approved B	y: Jarrod Rodrigues	Date: 16/01/23
Specifications: VicRoads Standard Section 680				
Structure / Component: Bonded Anchors				

			ion

The signature below verifies that this ITP has been completed in accordance with the SWA's Quality system Procedures and verifies lot compliance with specifications.

Print Name:	Position:	Signature:	Date: /
-------------	-----------	------------	---------

Legend:

- 3 -					
HP	Hold Point	Work shall not proceed past the HP until released by the Superintendent	IP	Inspection point	Formal Inspection to be done and recorded
HP*	FH Hold Point	Work shall not proceed past the HP* until released by the FH Superintendent	TP	Test Point	Product compliance test to be undertaken and recorded/reported
WP	Witness Point	An inspection which must be witnessed by the Superintendent	SCP	Survey conformance point	A qualified surveyor to check product/section/structure and report
AP	Approval Point	Written or verbal approval given by the Superintendent			

Revision Date: 24/01/2017
Page 5 of 5

Revision No. 1