

CT-CR-HAPFC Rev: 1
Page 1 of 5

SMCSWSPS-HEY-OSN-ED-ITP-000016

HYBRID ACTIVE POWER FACTOR CORRECTION SYSTEM					
CLIENT		PROJECT NO.			
EQUIPMENT		SERIAL NO.			

INSTALLED BY	LOCATION	

1. INSTALLATION INSPECTION								
WARNING: SYSTEM MUST BE DE	WARNING: SYSTEM MUST BE DE-ENERGISED							
ITEM	RESULT (OK)	RESULT (X)	COMMENTS					
SIGNS OF EXTERNAL DAMAGE	[] ABSENT	[] PRESENT						
SIGNS OF INTERNAL DAMAGE	[] ABSENT	[] PRESENT						
ENCLOSURE SECURELY MOUNTED	[] CORRECT	[] INCORRECT						
ENCLOSURE VENTILATION	[] SUFFICIENT	[] INSUFFICIENT						
SIZE OF POWER CABLE	[] CORRECT	[] INCORRECT						
SIZE OF NEUTRAL CABLE	[] CORRECT	[] INCORRECT						
SIZE OF PE CABLE	[] CORRECT	[] INCORRECT						
CABLE CONNECTIONS	[] CORRECT	[] INCORRECT						
PHASE SEQUENCE	[] CORRECT	[] INCORRECT						
POSITION OF CT'S	[] CORRECT	[] INCORRECT						
POWER FUSES	[] CORRECT	[]INCORRECT						
CONTROL FUSES	[] CORRECT	[]INCORRECT						
CT LINKS	[] REMOVED	[] ABSENT						

2. INSULATION RESISTA	2. INSULATION RESISTANCE						
WARNING: SYSTEM M	UST BE DE-ENERGISED	INSTRU	UMENT S/N				
CIRCUITS	MEGGER VALUE	OTHER SPECIFY	COMMENTS				
L1 - L2	>200MΩ PASS []	FAIL[]					
L1 - L3	>200MΩ PASS []	FAIL[]					
L2 - L3	>200MΩ PASS []	FAIL[]					
L1 - N	>200MΩ PASS []	FAIL[]					
L2 - N	>200MΩ PASS []	FAIL[]					
L3 - N	>200MΩ PASS []	FAIL[]					
L1 - PE	>200MΩ PASS []	FAIL[]					
L2 - PE	>200MΩ PASS []	FAIL[]					
L3 - PE	>200MΩ PASS []	FAIL[]					
N - PE	>200MΩ PASS []	FAIL[]					

3. RESISTANCE OF EARTHING SYSTEM						
WARNING: SYSTEM MUST	NERGISED		INSTR	UMENT S/N		
PART	MEGG	ER VALUE	OTHER SPE	CIFY	CON	MMENTS
GLAND PLATE	<0.5Ω	PASS []	FA	IL[]		
ENCLOSURE	<0.5Ω	PASS []	FA	IL[]		
DOORS	<0.5Ω	PASS []	FA	JL[]		



CT-CR-HAPFC Rev: 1
Page 2 of 5

SMCSWSPS-HEY-OSN-ED-ITP-000016

4. CIRCUIT BREAKER SETTINGS								
WARNING: SYSTEM MUST BE DE	-ENERGISED							
CIRCUIT BREAKER INSTALLED	in switchboard [] in HAPFC system []						
PROTECTION FUNCTION	RECOMMENDED SETTING	SETTING AT COMMISSIONING						
Long Delay Overload								
Instant Short Circuit	5 times In							
To determine In, use the following f	ormula:							
In (A) = (In (A) = $((Q kVAr/50kVAr) \times 70A + IAHF)) \times 1.3$							
	furrent of HAPFC unit (expressed i	• •						
	eactive Power of Capacitor bank (•						
IAHF — Total Rated Cu	rrent of HPQ modules (expressed	in Amps)						
IT IS ESSENTIAL TO C	HECK AND MAKE ALL NECESSARY	ADJUSTMENTS TO THE HAPFC						
NOTE CIRCUIT BREAKER(S)	TO ENSURE DISCRIMINATION IS	CO-ORDINATED WITH						
THE UPSTREAM PRO	TECTION.							
5. THERMO CONTROLLER								
WARNING: SYSTEM MUST BE DE	-ENERGISED							
STAGE #1		STAGE #2						
Set to		Set to						
CONTROLLER								
6. CONTROLLER	110	Allianian						
Model Number		/I Version						
Serial Number	HIVII Da	a Version						
7. HPQ MODULE - MASTER Model	Mar	ufacturer						
Serial Number		C Version						
Serial Number	IVIC	C VEISIOII						
8. HPQ MODULE - SLAVE								
Model	Mar	ufacturer						
Serial Number	MC	C Version						
9. CAPACITOR BANK								
WARNING: UNIT MUST BE DE-EN	NERGISED							
Canacitance	2 IIF	Capacitance, uF						
I Stage I Size kVAr I I I I I I I I I I I I I I I I I I I	L2-L3 Sta	ge Size, kVAr L1-L2 L1-L3 L2-L3						



CT-CR-HAPFC Rev: 1 Page 3 of 5

SMCSWSPS-HEY-OSN-ED-ITP-000016

10. VOLTAGE WHEN SYSTEM DE-ENERGISED					
LINE VOLTAGE	L1-L2	L1-L3	L2-L3		

11. CA	11. CAPACITOR BANK - CURRENT										
Stage	Size, kVAr	С	urrent,	Α		Stage	Ctooo	Size, kVAr	Current, A		
Stage	Size, KVAI	L1	L2	L3		Stage	Size, KVAI	L1	L2	L3	
		·		·							
										_	

12. CONNECTION SETTINGS					
	Controller	HPQ Master	HPQ Slave		
Name					
IP-address					
Port					

. HPQ SE	TINGS			
Menu	Parameter	HPQ - Master	HPQ - Slave	Comments
	ENABLE IGBT OPERATION			
	CONNECTION TYPE			
	ELECTRICAL CONNECTION (3W/4W)			
	CONFIRMED FREQUENCY			
	Confirmed voltage			
	COMPENSATION MODE			
	BALANCING DEGREE			
	X1 CT-RATIO (CUSTOMER CTS)			
	TOTAL INSTALLED CURRENT			
9	X3 CT-RATIO (AUXILIARY CTS)			
Ž	ENABLE AUTOSTART			
SIO	ENABLE AUTOACK			
MIS	ENABLE STAND-BY			
COMMISSIONING	STAND BY TRIGGER LEVEL			
8	X1 CT-POLARITY L1			
	X1 CT-POLARITY L2			
	X1 CT-POLARITY L3			
	DIGITAL OUTPUT 0			
	DIGITAL OUTPUT 1			
	DIGITAL OUTPUT 2			
	DIGITAL OUTPUT 3			
	DIGITAL INPUT 1			
	DIGITAL INPUT 2			
	DIGITAL INPUT 3	_		



CT-CR-HAPFC Rev: 1
Page 4 of 5

SMCSWSPS-HEY-OSN-ED-ITP-000016

	Enable HPQ		
	HPQ-MODE		
	UNIT ROLE		
	ENABLE FO		
	OVERVOLTAGE LIMIT		
	THDU TRIP LIMIT		
RS	STEP COUNT		
111111111111111111111111111111111111111	STEP SIZE		
Σ	SERIES REACTOR		
HPQ PARAMETERS	RATED CAPACITOR VOLTAGE		
Q P	HYSTERESIS LIMIT		
훈	DISCHARGE TIME		
	ENABLE LAST DO AS TRIP		
	CONNECTION ALARM COUNT		
	TARGET POWER FACTOR		
	CAPACITIVE POWER FACTOR		
	SECONDARY POWER FACTOR		
	PRIORITY CURRENT LEVEL		
	lh2		
	lh3		
	lh4		
	lh5		
	lh6		
	lh7		
	lh8		
	lh9		
ш	lh10		
NSATION DEGREE	lh11		
DEG	lh12		
N N	lh13		
) I	lh14		
NS/	lh15		
PE	lh16		
COMPEI	lh17		
0	lh18		
	lh19		
	lh20		
	lh21		
	lh22		
	lh23		
	lh24		
	lh25		
	lh1		



CT-CR-HAPFC Rev: 1 Page 5 of 5

SMCSWSPS-HEY-OSN-ED-ITP-000016

14. POWER QUALITY PARAMETERS								
HAPFC Mode	THD_V, L1	THD_V, L2	THD_V, L3	THD_I, L1	THD_I, L2	THD_I, L3	PF	
"STOP"								
"RUN"								

15. VOLTAGE WHEN SYSTEM OPERATING						
LINE VOLTAGE	L1-L2	L1-L3	L2-L3			
PHASE VOLTAGE	L1-N	L2-N	L3-N			

16. FUNCTIONAL TEST							
PASS	[]	FAIL	[]	OTHER			
COMMEN	ITS						

	NAME	COMPANY	SIGNATURE	DATE	TIME
COMMISSIONED BY					
ACCEPTED BY					