

Inspection & Test Checklist ITC: 3A

MSB AND DB's

nt: John Holland Group		Project Name:	Shoalhaven Hospital Redevelopment		Job No:	NEC00140	Sheet No:	
Contract Manager:	Brett Lavarto	Project Manager:	Michael McGeehan	Site Supervisor:	And	rew Cairns	Date:	
Check Authorised By:		Signature:		Check Delegated To:		Signature:		

Submain Details as per ITC 4A						
Area		Drawing No.				
From	<u></u>	То				
Cable No.	Cable Type	Cable Size	Length	Cores		
MCCB Model	Rating (A)	Trip Unit	Trip Setting (A)	-		

	CHECKLIST	
	Visually Check Cable is -	√
	Approved Factory Acceptance Test completed?	
	Switchboard is secure and ready for Consumer Main/Submain Installation	
4	Consumer Main/Submain Installed?	
'	Verify C/B Trip Settings are Correct.	
	Consumer Main/Submain Test has been completed as per Heyday ITC-4A	
	Are the connections tight, correct tension and marked?	
	Switchboard is ready to be energised?	

Pre Energisation Checks (AS/NZS 3000)										
	Earth Continuity (Value must be less than 0.5 ohms)						PASS	FAIL		
2	Earth Size	FROM	ТО	Point to	Point to Point Reading Ω					
	BUSBAR Insulation Resistance Test (AS/NZS 3000)					PASS	FAIL			
	RED TO	RED TO WHITE WHITE TO BLUE BLUE TO RED								
3	RED TO	O BLACK	WHITE TO BLACK		BLUE TO BLACK] _			
	RED TO EARTH WHITE TO EARTH BLUE TO EARTH				ARTH	7				
			-							

Post Energisation Checks (AS/NZS 3000)							
		Phase Rotation					
4	Clockwise →	□ Anti Clockwise ←					
				PASS	FAIL		
	Voltage Checks (AS/NZS 3000)						
	RED TO WHITE	WHITE TO BLUE BLUE TO RED					
5	RED TO BLACK	WHITE TO BLACK	BLUE TO BLACK				
3			WHITE TO EARTH BLUE TO EARTH		1		
,	RED TO EARTH	WHITE TO EARTH	BLUE TO EARTH		1		

Test Equipment	Brand/Model	Serial No.	Calibration Due	Tester	Date
Multimeter					
Insulation Resistance Tester					
Phase Rotation Meter					