DEMOLITION
ASBESTOS REMOVAL
CONCRETE RECYCLING
CIVIL AND LANDSCAPING
STEEL RECYCLING

CIVIL CONSTRUCTION
EARTHWORKS
SITE RETENTION
TIMBER RECYCLING OUTLET
DELTA RENT & DELTA QUIP

PROJECT: Assemble

Inspection & Test Plan No. 1		Revision No. 1	
Task: Capping Beams		Date:	
Beam No:	Location:	Comments:	

Item #	Criteria / Item	Point Type	Delta Check	Date
1.	Drawing # / Revision	Witness		
	Australian Standards: AS3610			
	Architectural:			
	Structural:			
	Precast:			
2.	Reference (Use gridlines)	Witness		
3.	Surveyor to Check Position of Capping beam	Witness		
4.	Top Blinding: Top Beam (Termination Height):	Witness		
5.	Waterproofing	Hold		
5.1	CETCO/Bravada Inspection:			
5.2	 Sheet Membrane Cut Around Each Pile 			
	- Membrane Application:			
	- 450mm Overlap Sheet Membrane:			
	- Waterstop Around Each Pile:			
5.3	Photos of Waterproofing detail executed			
6.	Reo placement:	Hold		
	Pile Reo Length:			
	Reo Size/Configuration:			

Melbourne Sydney Canberra Perth Brisbane









DEMOLITION
ASBESTOS REMOVAL
CONCRETE RECYCLING
CIVIL AND LANDSCAPING
STEEL RECYCLING

CIVIL CONSTRUCTION
EARTHWORKS
SITE RETENTION
TIMBER RECYCLING OUTLET
DELTA RENT & DELTA QUIP

Refer to Schedule
Cover: 50mm
Photos Taken (attached with engineer sign off)
Engineers Inspection (attached engineer sign-off)

7. Commencement of Pour OK to Pour. Shotcrete methodology attached

8. Concrete.
Concrete Strength:
Concrete dockets/test Docket:
(Attach to ITP)

For **Delta Pty Ltd**

Melbourne Sydney Canberra Perth Brisbane





