Zafa Contracting Pty Ltd ABN: 58 625 827 545

SITE SPECIFIC INDUCTION & TOOLBOX MEETING RECORD								
Site Details:			SV	SWMS:		Date:		
Activity:						Supervisor:		
SITE TO BE INSPECTED prior to commencing work to identify por 2. RISK CONTROL MEASURES TO BE DISCUSSED with workers 3. DISCUSS: •first aid provisions/emergency assembly •schedule •environmental issues •traffic management plans • 4. All workers to have construction induction card and relevant of the state o				nd implemented. of works •SWMS equipment checks •PPE.		cy.	Emergency Assembly Area	
HAZARD	✓	RISK CONTROL MEASURE		HAZARD		✓	RISK CONTROL MEASURE	
Site plant/equipment.		All plant pre-start checks completed.		Bitumen Burns			Operator to wear all required PPE.	
External/Internal vehicular and pedestrian traffic		 Work site to be clearly defined. Use appropriate traffic control as required - separate trafficable areas. Plant/equipment with operational flashing amber lights & audible reversing beepers. 					Long pants, long sleeves, safety boots, safety gloves, face shield & balaclava as a minimum.	
				Emulsion product contact with eyes		Operator to wear safety glasses when operating hand lance.		
		All workers wear hi visibility safety vest/clothing.		Asphalt burns			Operator to wear all required PPE.	
0				Underground assets	3	□ •	"Dial Before You Dig"	
Operating powered plant or equipment & working around mobile plant		 Only competently trained persons to operate plant or equipment. Operator wears seatbelts. Check area behind before reversing. 		Persons falling or tripping on site. Ground condition. Open excavation.			Maintain good housekeeping. Barricade off unsafe areas & all battered excavations. Clearly mark protruding objects	
Reversing trucks with restricted rear vision		A 'truck controller' is appointed to guide reversing trucks on job site.		Excavation cave in			using paint, cones or hazard tape. Benching/shoring if 1500mm+.	
Entanglement		Appropriate machine guarding.Don't enter paver hopper if operating		Inhalation of dust			Face protection worn as required. Suppress dust using water truck.	
Mobile phones		 Crew - <u>Use Only in Lunch Break</u> Foreman/Supervisor to step <u>AWAY</u> from work area when using phone. 		Chemical or fume exposure. Welding o concrete burns	or		Store and handle chemicals in accordance with relevant SDS. PPE provided should be worn.	
Plant roll over and contact with rotating / slewing plant		Approach embankments/trenches from a 90 degree angle. Operator to complete visual		Noise			Wear hearing protection where equipment is signed.	
Stewning plant		assessment of ground conditions.		Manual handling			Request assistance where required. Correct manual handling techniques.	
Low overhead		Permit applied for if required.		Heat stress		□ • \$	Sufficient cool water/regular breaks.	
power lines		A "spotter" is appointed to guide plant safely under low power lines. Tiger tails fitted as required.		Bites & stings		□ • \	Watch for spiders, snakes & wasps.	
				Falls from heights (above 2 metres)		1	Use approved ladder on level ground & tied off appropriately. Wear safety harness.	
Using power tools		 Use battery powered tools first. Use correct tool for task Electric power tools tested & tagged. 		Other hazards:			Use scaffolding. Use scissor lift.	
Ultra violet exposure		Sun hats and sunscreen.		(use other side if needed	d)			
Weather Conditions: □Clear Sky □Dull Sky □Bright Sun □No Wind □Very Windy □No Rain □Light Rain □Heavy Ra								
smarter Safety Worker Site Specific Induction & Toolbox Meeting Sign Off Copyright © Smarter Safety All Rights Reserved								
Name and Signature:				Name and Signature:				
Name and Signature:				Name and Signature:				
Name and Signature:				Name and Signature:				
Name and Signature:				Name and Signature:				
Name and Signature:				SF-35 Revision Date 2/10/2023				