

INSPECTION TEST REPORT (ITP)

Project Name: Cambridge St. Epping		Date:	Adaptive representative	Bloc representative	Revision #	Rectification Works To Complete	Comments	
Level: 6-28	Change Date to green when 100% completed	Place Yes if completion is confirmed, No if with actual balance of works	If No , please explain	Are there any issues Adaptive needs to rectify on this issue?	Are there any site issues that need to rectify on this issue?		Further information	Signature
Room Name & Code: RL Apartments - All bed types								
Joinery Code: Kitchen								
Date Installed:								
Joinery Installed Level								
Doors adjusted								
Benchtop installed								
Corian site measured	NA	NA				NA		
Shelving installed								
Gap filled								
Screws capped								
Bulkhead/Filler installed (if required)								
Glass splashback measured after installation	NA	NA				NA		
Power point locations on glass splashback have been confirmed prior to ordering	NA	NA				NA		
Any damage to finished joinery								
Setout location accurate	NA	NA				NA		
Aluminium trim installed	NA	NA				NA		
Pinboards installed	NA	NA				NA		
Site conditions preventing completion of unit								
Are we holding up any trades? Please explain what can we do to rectify this in the further information section.								