

**ITP REF** ITP007a-VC235-**CHECKLIST TITLE Structural Concrete Checklist** This checklist is to compliment the structural concrete ITP - ITP007a. Pour Date: Vic Civil Engineer Ben Thomas Checklist of Pouring of architectural / structural concrete columns for the Ballarat Road Bridge at the New Footscray Hospital **Pour Description:** Vic Civil Multiplex ITP **ITP Activity Acceptance Criteria Check Box** Verification Record Ref# Sign/Date\* Sign/Date\* 4.0 CONSTRUCTION ACTIVITIES - PREPOUR Project Incoming All materials conform to IFC drawings and ☐ Yes ☐ No **Delivery Dockets** Engineer 4.1 Inspection of specs- ferrules, galvanised dowels, drainage □ N/A Compliance Certificates (HP): Materials conduits etc. Project Type, size, position, chairs, cover all as Engineer ☐ Yes ☐No Reinforcement Schedule specified & within tolerance; laps and splices (HP): as specified; tack welds not undercut ☐ Yes ☐No Ensure starter bars match precast stitch bars Survey Report (if applicable) □ N/A Placement, size and configuration as per ☐ Yes ☐ No drawings ± 5mm position. Cover (including tire wire) specified in drawings ☐ Yes ☐ No 0mm, + 5mm. Cover checked to FSL. Surface condition free from thick rust, grease, ☐ Yes ☐ No Reinforcement mud etc 4.6 Min lap lengths N12 - 300mm N24 - 1000mm N16 - 500mm N28 - 1250mm N20 - 750mm N32 - 1500mm ☐ Yes ☐No ☐ Yes ☐ No Tack Welding not within 50mm of bends □ N/A Mechanical splices (couplers or similar) fully ☐ Yes ☐ No Coupler Delivery Docket engaged and installed as per manufacturers □ N/A **Compliance Certificates** recommendations.



ITP R	EF I	Γ <b>Ρ</b> 007a-V	/C235-	CHECKLIST TITLE	Structural	l Cor	ncrete Checklist		
ITP Ref#	ITP Activity		Accepta	nce Criteria	Check Bo	οx	Verification Record	Vic Civil Sign/Date*	Multiplex Sign/Date*
	Formwork/	Instal by su applie	rvey; forms clear	design; design confirmed n & release agent/oil	☐ Yes ☐N/A	No		Olg.III Date	O.g. in Dutto
4.7	setup,		work/formwork o orary design	ver 1m high has a	□ Yes □N	No	Temp Works Design		Project Engineer (HP):
4.8	Formwork/ falsework setup, alignment and integrity  Construction Joints  Cast-in items, void formers, block-outs and hold down bolts  Installation of thermocouples  ete pre-pour  ECT ENGINEER  civil)  ECT ENGINEER  civil)	free o		concrete to be clean & nened and coarse depth of 3mm	□ Yes □N	No			
4.11	void formers, block-outs an hold down	Type,	Type, quantity and location as per design. Checked with survey and relevant stakeholder			No	Delivery Dockets		
4.12		I I norn	nocouples install	ed as per VR610.22	☐ Yes ☐N ☐ N/A	No	Install Photos		
Concr	ete pre-pou	r checks	completed in		POINT applicable	ITP	, drawings, specificatio	ns and appro	ved changes
PROJ (Vic C		R NAME			SIGN			DATE	
PROJ (Multip		R NAME			SIGN			DATE	
400	ONSTRUC	ΓΙΟΝ ΔΟ	TIVITIES - C	CONCRETE PLACEN	/FNT				
4.0 0	ONOTROO		711111120	ONORETETEACE			Concrete Delivery		
			rete Mix on Doc				Dockets		
		Ensure delivery docker Tester onsite.			☐ Yes ☐ No		Field Test Docket		
		Visua	Visual assessment of quality.				Concrete Pour Record (Refer pg 7)		
		1 slur	mp test per strenç	gth test					
	Supply &								
4.13	Testing –	aggre when additi All oth	Test within 45 mins of adding cement to aggregates, or immediately prior to discharge when actual haul time is >45mins, or after addition of water.  All other slumps to be estimated visually.				Concrete Pour Record (Refer pg 7)		

Tolerance,

mm

± 10mm

± 15mm

± 20mm

± 30mm

± 40m

Specified slump, mm

<60

≥60mm to ≤80mm

>80mm to ≤110mm

>110mm to ≤150mm

>150mm



ITP					Vic Civil	Multiplex
Ref#	ITP Activity	Acceptance Criteria	Check Box	Verification Record Sign/Date	Sign/Date*	Sign/Date*
		Each load placed within 60mins of batching, unless approved otherwise	☐ Yes ☐No			
		No water added once discharge commenced	☐ Yes ☐No			
4.14 4.15	Discharge & Placement of Concrete	Max and min temps:           MIN (°C)         MAX (°C)           AMBIENT         5         35           CONCRETE         10         32	□ Yes □No	Concrete Pour Record (Refer pg 7)		
	Concrete	Max. lag between trucks is <=25 mins. If > 25min aliphatic alcohol to be used. Interval between final discharge and start of discharge of next truck is <45 mins for a continuous pour.	□ Yes □No			
		Vertical drop not exceeding 2.0m Placed in not more than 350mm layers.	☐ Yes ☐No			
4.16	Concrete Testing – Compressive Strength	Compressive Strength Testing => 28 days post-pour           Refer VR 610           3 cylinders (1 x 7day, 2 x 28 Day) taken for each sample, minimum no. of samples:           Quantity, m3         # Samples           0-10         1           10 to 25         2           25 to 50         3           50 to 100         4           >100         1 sample for each 50m³>100	□Yes □No □NA	Concrete Pour Record (Refer pg 7)		
4.19	Visual check on formwork	Any significant deformation observed?	☐ Yes ☐No			
4.20	Surface Finish	Surfaces finished to the class specified in the drawings.	☐ Yes ☐No			
4.22	Curing of exposed surfaces	Curing in accordance with BCRC report recommendations	□ Yes □No □ N/A	Curing Methodology or Compound: BCRC Report (attached)		
4.23	Removal of falsework and stripping of formwork	Falsework and formwork removed as per VR Table 610.251 (See Pg 5) If early removal or loading is required, relevant approvals and test results to be reviewed by design engineer	□ Yes □No □ N/A	RFI Reference #:		Project Engineer (HP):
		Days since pour		Maturity Report		



ITP	ITD A di die	According O Viete	Check Box Verification Record Sign/Date*		Vic Civil	Multiplex
Ref#	ITP Activity	Acceptance Criteria	Check Box	Verification Record	Sign/Date*	Sign/Date*
	Inspection of stripped surface	Stripped surface finish has been achieve in accordance with specifications (VR610.31) and design drawings?	□ Yes □No	Surface Finish Class:		
4.25	Patch Repair (where	Inactive crack and/or Patch repairs conducted as per approved procedure, where required	□ Yes □No □ N/A	Repair method approval-RFI-		
	applicable)	ao poi approvoa prococaro, micro requirea		Repair Product TDS		
4.26	Crack Repair & Monitoring (where	Cracks greater than acceptable widths as per VR Table 610.241 are mapped and repaired in accordance with VR 687 and approved methodology specific to location.  Cracks requiring repairs monitored.  Exposure Classification  Maximum Acceptable Crack Widths (mm)	□ Yes □No □ N/A	Repair method approval- RFI-		Project Engineer (HP):
	applicable)	A 0.20 B1 0.20 B2 0.15 C, U 0.10		Repair Product TDS		
5.0 T	ESTING AND	COMMISSIONING REQUIREMENTS -	POST POUF	CHECK & TESTING		
5.1	As Built survey complete	As-built survey is within tolerance when compared to Design & Specifications	□Yes □No	As-Built Record – conformance report	Site Engineer (R):	Site Engineer (R):
5.2	Maturity Testing	Concrete has achieved minimum strength prior to the removal of falsework/ formwork	□ Yes □No □ N/A	Strength Achieved:	Site Engineer (R):	Site Engineer (R):
	. 559			Maturity Report		
5.3	Concrete Cover	For every 25m2 of exterior surface area a 3m2 'Test Area' will be selected. Within this 'Test Area' 10 concrete cover checks will be conducted.	□ Yes □No	Cover Checks Record (Refer pg 6)	Site Engineer (R):	Site Engineer (R):
5.4	Temperature Monitoring (VR610.22)	Ensure temperature differential across the concrete member being constructed is < 20°C during the period of curing, and internal concrete temperature doesn't exceed 75°C	□ Yes □No □ N/A	Temperature Monitoring Report	Site Engineer (R):	Site Engineer (R):
5.5	Compressive strength and slump results	7 and 28 day strength results achieve min requirements as per VR table 610.051. Slump tests with tolerances.	□Yes □No	NATA Test Results	Site Engineer (R):	Site Engineer (R):



ITP	ITD A (1.16			V 15 11 5	Multiplex					
Ref#	ITP Activity	Acceptance Criteria	Check Box	Verification Record	Sign/Date*					
6.0 S	UB-LOT – CO	MPLETION REQUIREMENTS	<u>-</u>							
6.1	Works Completion Inspection	Ensure works completed in accordance with IFC Dwg & Specifications  Inspection completed & recorded prior to releasing activity	□ Yes □No □ N/A	Punch List Items	Project Engineer (HP):					
6.2	Close out NCR(s)	NCR(s) raised & closed formally  All out of tolerances notified via Site NCR reporting system	□ Yes □No □ N/A	NCR/s related to lot:	Project Engineer (HP):  Quality Representative (HP):					
6.3	RFI(s)	All RFIs have been closed-out prior to work lot submission	□ Yes □No □ N/A	RFI & DCN Register relevant to sub-lot only	Project Engineer (HP):					
6.4	Red Line Mark Ups	Confirm redline drawings are being progressively marked up	□ Yes □No □ N/A	Redline Drawings	Project Engineer (HP):					
	Opo			Summary of Material Quantities	1					
		Check Lis	t Close Out							
PROJ (Vic C	ECT ENGINEER N	IAME	SIGN		DATE					
PROJ (Multi <sub>l</sub>	ECT ENGINEER N	NAME	SIGN		DATE					



ITP REF	ITP007a-VC235-	CHECKLIST TITLE	Structural Concrete Checklist
---------	----------------	-----------------	-------------------------------

#### **Cover Checks**

For every 25m2 of exterior surface area a 3m2 'Test Area' will be selected. Within this 'Test Area' 10 concrete cover checks will be conducted.

COVER CHECKS					RESULTS							
Cover Check Date					Cover Check Element							
COVER CHECKS					RESULTS							
Test Area No:	1	2	3	4	5	6	7	8	9	10		
Test Area 1: 0-25m <sup>2</sup>												
Test Area 2: 25-50m <sup>2</sup>												
<b>Test Area 3:</b> 50-75m <sup>2</sup>												
<b>Test Area 4:</b> 75-100m <sup>2</sup>												



					S	STRUCTU	JRAL C	CONCR	KETE	POUR R	RECOR	D					
Pour Date:	/	/	ITP No.			Work Location:						ncrete Mix			Pour F	Record:	of
					QUA	NTITY (m3)		_				Concrete	e Pourinç	g		Placement	Truck
Structure		TRUCK ID No.	DOC	KET No.	TRUCK	CUMULATIVE	BATCH TIME	Truck Delivery Arrival Time	Water Added on Site (Ltr)	Measured SLUMP (mm)	Concrete Sample Taken? (Y/N)	START	FINIS	De	ruck parture Fime	Time (Pour Finish - Batch Time)	Interval on site (max 25 min). *
Comments:																	
* Truck	Interval o	n site = P				iphatic alcohol to						aliphatic alco				Yes	No
Vic Civil Engineer N	ame:		All COIII	orete pouri	ng completed	and accordance w	Signed:	Procedures	, arawings,	эреонисанона	, ана арргоче	a acaigii cile	anges (II	Date:		1	1
Multiplex Engineer N							Signed:							Date:		1	1