



CRL - Link Alliance

**Site QA ITP List
CRL-ITR-005 - Fan Coil Units**

Report summary



Name	Status	Last Activity
CRL-ITR-005 - Fan Coil Units - page 3	na	15 Apr 2024 6:24am

CRL-ITR-005 - Fan Coil Units



Site QA ITP List - CRL-ITR-005 - Fan Coil Units -

First Activity: 17 Mar 2023 2:14pm

Last Activity: 15 Apr 2024 6:24am

Checklist: no activity

Passed: 0

Failed: 0

N/A: 0

Unit First Fix QA

	Pre-check equipment for damage prior to installation
	Correct Unit Installed
	Model Number
	Serial Number
	u/s of Unit at correct height
	Correct mountings / springs installed and unit confirmed level.

Unit Second Fix QA

	Unit Plenum Boxes to be installed
	Filters installed & clearance checked
	Seismic Bracing Installed
	Drawing Reference Number
	P - trap installed if required
	Drip tray installed if required
	Condensate Drains installed
	Plug low points and tundish and fill the line. Check water level has not dropped after 30 minutes. Test water flow
	Label to be installed

E4M QA

	Electrical Isolators installed in correct location
	Units Terminated

	Units Tested and Running
	Location
	Add details
	Level
	Add details
	Room Number
	Add details
	BIM Tag ID #
	Add details
	Asset #
	Add details
	Serial #
	Add details

Attachments

