

Contract Name:		Contract No:	
Location:		Lot No:	

Location / Description of Pour:				Concrete Grade	MPa
				Concrete Quantity	M³
Drawings & Revision No. used to check off Pre Pour Inspection:				Pour No.	
<b>Formwork</b>	<b>Result</b>	<b>Initials</b>	<b>Date</b>	<b>Comments</b>	
Adequately braced and supported	Yes / No				
Grout tight	Yes / No				
Correct dimensions	Yes / No				
Cleaned and oiled	Yes / No				
Formed surfaces straight	Yes / No				
Major penetrations located	Yes / No				
Embedded items located	Yes / No				
Correct for specified surface finish	Yes / No				
Adequate seating Pre Cast units	Yes / No				
Permit to Load Obtained	Yes / No				
<b>Reinforcement</b>	<b>Result</b>	<b>Initials</b>	<b>Date</b>	<b>Comments</b>	
Reinforcement Content and size	Yes / No				
Confirm correct grade markings	Yes / No				
Placement, tolerance, clearance	Yes / No				
Rigidity and cover	Yes / No				
Clean steel	Yes / No				
Lap location and lengths	Yes / No				
Starters/dowels correctly located	Yes / No				
<b>Construction Joints</b>	<b>Result</b>	<b>Initials</b>	<b>Date</b>	<b>Comments</b>	
Location	Yes / No				
Roughened	Yes / No				
Clean	Yes / No				
Water bar placed if specified	Yes / No				
<b>Other</b>	<b>Result</b>	<b>Initials</b>	<b>Date</b>	<b>Comments</b>	
Correct mix ordered	Yes / No				
Independent Survey – Check off critical survey points	Yes / No				
Engineer's Rep Notified	Yes / No				
<b>Pre-Pour Checked and Accepted – HOLD POINT – Site Engineer &amp; Engineer's Rep to sign</b>					
Name: Site Engineer	Sign:			Date:	

Contract Name:	Taramakau River Road Bridge	Contract No:	63202
Location:		Lot No:	

Wet Concrete Checks	Result	Initials	Date	Comments
Correct mix delivered	Yes / No			
Slump/flow Target	Yes / No			
Compliance Cylinders Taken	Yes / No			
Site Cured Cylinders Taken	Yes / No			
Concrete Vibrated	Yes / No			
Mandrels drawn through all ducts to verify no leakage / disconnection	Yes / No			
Finished Level: Finished to grout check / angle fillet worked to	Yes / No			
Surface to required finish eg U2, U4	Yes / No			
Retarder applied at end of the pour	Yes / No			
Curing applied (specify type)	Yes / No			
Concrete Supply Dockets collected	Yes / No			
Pour Start Time:	Pour Complete Time:			Volume Placed:
POST CONCRETE INSPECTION	Result	Initials	Date	Comments
Curing correctly carried out	Yes / No			
Concrete Strength for Striking .....	Yes / No			
Concrete Strength for backfilling.....	Yes / No			
Preparation of Construction Joints Completed	Yes / No			
Blow holes, tie bar holes filled	Yes / No			
Inspection of surface/s & any authorised repairs have been completed	Yes / No			
As-Built complete	Yes / No			
<b>The above works have been inspected and on the basis of this check sheet are considered compliant with the drawings, specifications and instructions.</b>				
Name: Site Engineer	Sign:		Date:	