

Type

checklist

checkpoint

button

button

button

button

button

button

button

button

button

button

signoff

signoff

Name	Values
Fibre/Comms Duct	
Fibre/Comms Duct	
Duct is installed as per drawings	Yes,N/A
Frame identification marked correctly and visible.	Yes,N/A
Duct is free from damage	Yes,N/A
Duct is sufficiently supported	Yes,N/A
Ducting is connected properly	Yes,N/A
Tubing is correctly fitted into cabinet entries	Yes,N/A
Lid is installed	Yes,N/A
Cables entering and leaving transits adequately supported and protected.	Yes,N/A
Cables pass through frames without strain on duct	Yes,N/A
As-builts complete.	Yes,N/A
Installed by:	
Add applicable signatures (e.g Electrician, Inspector, Client Representative)	

Prefix	Postfix	Usage Count	User Addable	Template Name