

QUALITY CONTROL CHECKLIST

CONNECTING DOC	CUMENTS:	
	-	
REVISION:	0.00	
REVIEW DATE:		

DOCUMENT No.

DOCUMENT NAME:

GCF057.24

23/06/2021

PROJ	IECT

Pile pre-pour Checklist (B59)									
Pile No.s:			Piling Date:						
Location:			ITP	No.:					
Description	1:		Yes	No	NA	Remarks Comment		Sign off:	
Set out is co	omplete and in accordance wi	th design							
Pile is drilled to design toe level / depth									
Pile is drilled	d within pile installation tolera	nces							
Pile inclination is within specified limit (<1%)									
Design sock	et length achieved								
Hole is inspected by Geotech/Engineer/Surveliiance Office									
Pile hole is stable or temporary casing is installed									
Pile hole is cleaned prior to placing post/reinforcement cage									
Post / Reo cage is checked as per design									
Correct reinforcement cage /post is installed									
Adequate spacers used to ensure minimum concrete cover is achieved (reo cages only)									
Top RL of the reinforcement cage /post matches the design									
Concrete is to be placed within 2 hours of release of Hold Point									
GC Civil confirms that pile hole excavation is complete and verifies that the plan position, size and alignment of the casing and the pile hole conforms to the specified tolerances and other requirements of the design documentation drawings and the specifications.									
Approval to Name:	Approval to Pour – GC Civil Position: lame:		Signed:			Date:			
Approval to Name:	Pour - Client (if required) Position:			Signed:			Date:		



QUALITY CONTRO	L
CHECKLIST	

CONNECTING DOCUMENTS:				
-				
REVISION:				
0.00				

DOCUMENT No.

DOCUMENT NAME:

GCF057.24

REVIEW DATE: 23/06/2021

PROJEC	1
--------	---

Concreting Checklist (B80)								
Pile No.s:				Pour	Pour Date:			
Location:					No.:			
Descri	ption		Checkli			Rema	rks / Comments	
B80 Bridgeworks	s Concrete	Do at least	half the persor	nnel involv	ed in the			
Grey Card:			a Grey Card?	Yes: 🗌 1	No: 🗆			
Proposed date & concrete placem		Time:	······					
Weather forecas	st checked:	Fine / Over Showers / I		emperatur °C	e:			
		HP No:		ix ID:				
Concrete mix de	sign approved:							
Control of this do	olgii approvou.	Grade:MPa Slump:mm			mm			
Formwork categ	ory and	Category: □A □B □C						
approval of form		HP No:						
Total concrete v	olume		m³					
Concrete placen	nent rate:		m ³ / Hr					
,		Agi from chute Concrete Pump						
Concrete placen	nent method:	☐ Agi with Kibble						
		Hopper & Chute						
		Tremmie						
		Other (Specify)						
		☐Internal Vibrator						
Compaction met	thod and	☐External Vibrator						
equipment inten	ded for the	Form Vibrator						
concrete placement:		Other (Specify)						
		No. Vibrator to be used:						
All these works I	have been	l —	ork / Surface pr	eparation				
inspected and in		□ Reinforcement						
being in complia drawings, specif		□ Embedments						
relevant standar		☐ Height pins / marks						
Other (Specify)								
GC Civil confirms that that the works have been checked prior to concreting and conforms to the requirements of the design documentation drawings and the specifications								
Approval to Pour – GC Civil			Position:	•	Signed:		Date:	
Name:					g			
Annancial	Oli 4 ///	C	Doolffor		Olama s ele		Deter	
Approval to P Name:	our – Client (11	requirea)	Position:		Signed:		Date:	