



Heyday Group

New Shell Harbour Hospital [DEMO]

Inground Conduit Installation



Report summary

Name	Status	Last Activity
Inground Conduit Installation	na	No Activity
[Level]	na	No Activity
[Room/Area/Zone] - page 3	na	No Activity

WE SHOULD HAVE A SPLIT INSPECTION WITH A HOLD POINT AFTER TRENCHING AND CONDUIT INSTALL. THIS FOR COULD BE SPLIT INTO 2 SECTIONS, WE INSPECT THE CONDUITS FIXING ETC AND THEN IF ALL OK IT GETS BACKFILLED



Inground Conduit Installation - [Level] - [Room/Area/Zone]

First Activity: No Activity
Last Activity: No Activity

Checklist: no activity

Passed: 0
Failed: 0
N/A: 0

Details

Correct location to drawing	← ADD SECTION TO NOTE DRAWING NUMBER AND REVISION CHECKED AGAINST
Correct size and type	← ADD SECTION TO NOTE SIZE AND TYPE
Correct spacing in slabs	← ADD SECTION TO NOTE SPACING REQUIRED, SPACING MEASURED.
Correct alignment	
Clear to other services	
Correct depth underground	← ADD SECTION TO NOTE DEPTH REQUIRED, DEPTH MEASURED.
Correctly marked (tape or other)	← ADD SECTION TO NOTE MARKING USED
Correct fixing and safe	← ADD SECTION TO NOTE FIXING USED/INSTALLED
Correct backfill and surfaces	← ADD SECTION TO NOTE BACKFILL TYPE/DESCRIPTION
Sufficient photo evidence uploaded	

HOLD POINT HERE
BEFORE BACKFILL.

NEEDS ADDITIONAL BOXES NOTED TO ADD DESCRIPTIONS OF THE INSTALL BEING CHECKED AND WHAT IT IS CHECKED AGAINST. THIS WILL END UP BEING A TICK AND FLICK IF THE ADDITIONAL INFO.

Attachments



Heyday Group



PHOTOS BEFORE
AND AFTER
BACKFILL,

ATTACH DRAWINGS
RELEVANT TO
INSPECTION.