

QA - Corridors

Copper and Ke-kelit runs

Measurement off ~~the~~ the wall / Grid line.
Height off floor level.

Water meter position ~~is~~

Seismic restraints fitted where needed.

Correct version of plans and revisions.

Check for fire proof paint on pipework.
Pressure test complete

QA Deck drains.

Pipework complete and connected to outlets.

Flood test complete

Inspection passed.

Correct - Pipe
Gradient
brackets

Overflows moved into correct location.