CRL-ITR-005 - Fan Coil Units



Site QA - CRL-ITR-005 - Fan Coil Units

 First Activity:
 17 Oct 2022 11:35am

 Last Activity:
 17 Oct 2022 11:35am

Checklist: no activity

 Passed:
 0

 Failed:
 0

 N/A:
 0

Add here prompt / line

Model Number +

Serial Number

1.0 Unit First Fix QA

1.1	Correct Unit Installed
1.2	u/s of Unit at correct height
1.3	Correct mountings / Springs Installed

2.0 Unit Second Fix QA

2.1	Unit Plenum Boxes to be installed
2.2	Filters installed & clearence checked
2.3	Seismic Bracing Installed
	Drawing Reference Number
2.4	P - trap installed if required
2.5	Driptray installed if required
2.6	Condensate Drains installed
2.7	Correct Fall to tundish , and water flow tested
2.8	Label to be installed

3.0 E4M QA

3.1	Electrical Isolators installed in correct location
3.2	Units Terminated
3.3	Units Tested and Running