

### Prefab Module Installation

- 1) Prefab module received and damaged free
- 2) Setup completed and clearly marked and ready for installation
- 3) Installed in correct centres location with adequate seating  
(each stud with packers)
- 4) Correct centres and fixing used on steel structure and floor
- 5) Prefab module installation completed (check location, height and level)
- 6) (REQUEST SIGNOFF)

### Prefab Module Post Installation

- 1) Window opening location checked and correct
- 2) Drossbach fully grouted
- 3) Correct type of grout used
- 4) Simpson tie bolt checked and tighten
- 5) (REQUEST SIGNOFF)