

Outdoor Circuit Breaker - L2

Inspection and Test Record - ITR

| Asset: | |
|-------------|--|
| Area: | |
| Discipline: | |
| Component: | |

| 1. GENERAL | | | | | | | | | | | | | | | |
|---|--------------|-------------------|--------------|--------------|---------------|-----------------|-------------------|--|---|----------------------|--|--|--|--|--|
| Project Name: | | | | Project No.: | | | | | | | | | | | |
| ITR Description: | Outdoor Circ | cuit Breaker - L2 | | ITR Templat | e No.: | ZENT-I | NT-ITR-7550 Rev.: | | | | | | | | |
| ITR Level: | Level 2 | | | | | | | | | | | | | | |
| 2. SUBCONTRACTOR | | | | | | | | | | | | | | | |
| Company: | Supervisor: | | | | | | | | | | | | | | |
| Scope of Work: | | | | | Contrac | t No.: | | | | | | | | | |
| 3. INSPECTION AND TEST DETAILS | | | | | | | | | | | | | | | |
| Is HOLD POINT app | olicable? | YES 🗆 | ble? | YE | ES | | NO | | | | | | | | |
| ITP Reference: | Choose an | item | | | | Locatio | n: | | | | | | | | |
| Drawings Ref.: | | | | | | | | | | | | | | | |
| Specification Ref.: Choose an item | | | | | | | | | | | | | | | |
| 4. EQUIPMENT D | ETAILS | | | | | | | | | | | | | | |
| Description: | | | | Model Nur | odel Number: | | | | | | | | | | |
| Manufacturer: | | | | | Serial Nun | nber: | | | | | | | | | |
| 5. TEST EQUIPMENT: ***WARNING - Always ensure circuits are de-energised before connecting test equipment*** | | | | | | | | | | | | | | | |
| Equipmen | t | Make / M | Make / Model | | | Serial Number | | | | Calibration Due Date | | | | | |
| Insulation resistance | | | | | | | | | | | | | | | |
| Ductor Tester | | | | | | | | | | | | | | | |
| 6. INSPECTION | POINTS | | | · | | | | | | | | | | | |
| | | | Insulatio | n Test Res | sult | | | | | | | | | | |
| | | | | | IR Test | | | | | | | | | | |
| Main contacts | ciosea | Volta | | Duration (| | Resistance (GΩ) | | | | | | | | | |
| Aa - BbCcE | | | | | | | | | | | | | | | |
| Bb - AaCcE | | | | | | | | | | | | | | | |
| Cc - AaBbE | | | | | | | | | | | | | | | |
| Main contacts | s onen | | | | | | | | | | | | | | |
| Main contacts open | | Volta | ge (V) | | Duration (| | Resistance (GΩ) | | | | | | | | |
| A - aBbCcE | | | | | | | | | | | | | | | |
| B - aAbcCE | | | | | | | | | | | | | | | |
| C - aAbBcE | | | | | | | | | | | | | | | |
| a - ABbCcE | | | | | | | | | | | | | | | |
| b - aABcCE | | | | | | | | | | | | | | | |
| c - aAbBCE | | | | | | | | | | | | | | | |
| Circuit Breaker | | | | | | | | | | | | | | | |
| Main contacts closed | | | | | Resistance μΩ | | | | | | | | | | |
| | | Ductor | (A) | Res | istance μΩ | Pass | Pass | | | | | | | | |
| Red | | | | | | | | | | | | | | | |
| White | | | | | | | | | | | | | | | |
| Dive | | | | 1 | | 1 | | | İ | | | | | | |

BMS-TMP-0042 Rev 1.0 Discipline: Construction

Page 1 of 2 Last printed: 08/09/2023



Trip Supply (Vdc)

Outdoor Circuit Breaker - L2

Inspection and Test Record - ITR

Trip Coil 1 (Ω)

Auxiliary Readings

| Asset: | |
|-------------|--|
| Area: | |
| Discipline: | |
| Component: | |

Motor Overload (A)

| Close | Close Supply (Vdc) Trip Coil 2 (Ω) | | 2 (Ω) | | | | Heat | Heater thermostat °C | | | | | |
|---|---|--------------------|--------------|--------------|-----|-----|----------------|----------------------|--|-------|---------|-----|---|
| Charging Motor Supply (Vdc) Closing Coil (Ω) | | | oil (Ω) | | | | Cou | nter reading | | | | | |
| 7. INSPECTION POINTS (Functional Tests & Completion) | | | | | | | | | | | | | |
| Inspection Description | | | Co | omplia | nt? | | Comments | | | | | | |
| | | | | Yes | No | N/A | | | | | | | |
| 1 | Auxiliary Supply \ | | ty correct | | | | | | | | | | |
| 2 | Protection operate | • | | | | | | | | | | | |
| 3 | Wiring to control p | | | tic | | | | | | | | | |
| 4 | CB operates corre | | | | | | | | | | | | |
| 5 | Indicators read co | · · | d close posi | ition | | | | | | | | | |
| 6 | Spring charge wo | rks automatically | | | | | | | | | | | |
| 7 | Apply trip while close is maintained (anti pump) | | | | | | | | | | | | |
| 8 | 8 Anti-condensation heaters operational, tong tested | | | sted | | | | | | | | | |
| 9 | Gas pressure Loc | kout/Trip function | al | | | | | | | | | | |
| 10 | CB cannot be ope | | | | | | | | | | | | |
| 11 | Close and opening timing tests complete, test report attached | | | eport | | | | | | | | | |
| 12 | 12 Area left clean and tidy | | | | | | | | | | | | |
| 13 Drawings updated and marked as 'As-Built' | | | | | | | | | | | | | |
| Operation Type Local Ren | | | Remo | note (Relay) | | | Remote (HMI) F | | | ote (| Offsite |) | |
| Close Operation | | | | | | | | | | | | | |
| Open Operation | | | | | | | | | | | | | |
| 8. IN | ISPECTION AND | TEST RESULT | • | | | | | | | | | | |
| ACTI | <u>ON</u> Details or Insp | ection Comment | s: | | | | | | | | | | |
| | | | | | | | | | | | | | |
| | | | | | | | | | | | | | |
| Works to go and/or punch list items registered? | | | | | | | | | | YES | | N/A | |
| 9. SUBCONTRACTOR SIGN OFF | | | | | | | | | | | | | |
| Name |) : | Po | sition: | | | | Sig | gnature: | | Da | ate: | | |
| 10. ZENVIRON WITNESS OR HOLD POINT SIGN OFF (if considered applicable in Section 3) | | | | | | | | | | | | | |
| Name | e : | Po | sition: | | | | Sig | gnature: | | Da | ate: | | _ |

Disclaimer: A signed Company witness shall not remove or relieve the subcontractor of the responsibility to supply or construct in full compliance with the Purchase Order/Contract # requirements and terms. Zenviron reserved the right to reject goods or products not supplied or manufactured in accordance with Company requirements.