

CRL-ITR-008 - AHU Installation

Site QA - CRL-ITR-008 - AHU Installation

First Activity: 17 Oct 2022 11:35am

Last Activity: 17 Oct 2022 11:35am

Checklist: no activity

Passed: 0

Failed: 0

N/A: 0

1.0 AHU's

Add under this a
Prompt / line
Model Number
Serial Number

1.1	Check plinth size and location
1.2	Correct Unit Installed
1.3	Condensate Piping installed
1.4	Unit correctly anchored
Drawing Reference Number	

2.0 Unit Second Fix QA

2.1	Filters Installed
2.2	Label to be installed

3.0 E4M QA

3.1	Electrical Isolators installed in correct location
3.2	Units Terminated
3.3	Units Tested and Running