

- 1) All relevant KCL drawings and revision numbers checked and attached
- 2) Installation location
- 3) Timber Frame 800mm x 300mm ☐ Steel Studs 300mm x 300mm ☐
- 4) Correct fasteners used and installed at correct centres
- 5) Fasteners – 12mm from the edges and 18mm from ends
- 6) Fasteners – 200mm centres along sheet end butt joints
- 7) Are screws over driven? If YES, install a new screw fixing 25mm away and adjacent to the over driven screw.
- 8) Is the GIB installed hard up against the floor.
- 9) Installer details