

CRL-ITR-016 - DX Units

Site QA - CRL-ITR-016 - DX Units

First Activity: No Activity
Last Activity: No Activity

Checklist: no activity

Passed: 0
Failed: 0
N/A: 0

1.0 DX Units

1.1	Correct Unit Installed	<div style="border: 1px solid red; padding: 5px; display: inline-block;"> Add input line here Model Number Serial Number </div>
1.2	Out door Unit Installed	
1.3	u/s of Unit at correct height	
1.4	Refrigeration Pipework installed as per drawings	
Installation done by		
1.5	Pipework Installed from DX unit box to Outdoor unit	
Schematic markups drawings		
1.6	Condensate Piping installed	
1.7	Pressure Tested	
1.8	Signed off By AE Smith	
Name of person		
Date		
1.9	Photo's of Pressure test	
Start of Pressure test		
Time / Date		
Pressure test after recored Duration		
Time / Date		
1.10	Triple Evacuation procedure to be done.Final below 500 Microns	
1.11	Refrigeration (Scale) charge unit completed - According to Calculation for Pipe Size & Length	
1.12	Insulation Complete for Piping and Condensate lines	

1.13	Seismic Bracing Installed
Drawing Reference Number	

2.0 Unit Second Fix QA

2.1	Filters Installed
-----	-------------------

3.0 E4M QA

3.1	Electrical Isolators installed in correct location
3.2	Units Terminated
3.3	Units Tested and Running