Description	Check type	Photo promp
Substrate Clean and Dry	YES/NO/NA	YES
Outlets / penetrations installed	YES/NO/NA	YES
ILD Mesh and Test plate installed	YES/NO/NA	YES
Duo Bitumen primer Applied	YES/NO/NA	YES
Angle fillet Installed	YES/NO/NA	YES
Equus Deboplast Base sheet installed	YES/NO/NA	YES
Equus Duo Cap sheet installed	YES/NO/NA	YES
Terminations / Details completed	YES/NO/NA	YES
Membrane details checked	YES/NO/NA	YES
Area left clear of materials / Rubbish	YES/NO/NA	YES
ILD Testing Completed	YES/NO/NA	YES

Equus Duotherm Warm Roof Sy	stem Sequence	
Description	Check type	Photo promp
Substrate provided as per consented plans	YES/NO/NA	YES
Substrate provided as per consented plans	125/115/1111	T
Substrate Clean and Dry	YES/NO/NA	YES
Outlets/Overflows Installed	YES/NO/NA	YES
Colthene primer applied	YES/NO/NA	YES
Install Colthene Vapour Barrior membrane	YES/NO/NA	YES
Tapered PIR Insulation Board installed	YES/NO/NA	YES
Permabase Roof Board installed	YES/NO/NA	YES
Sopradere Primer Applied	YES/NO/NA	YES
Equus Deboer Base sheet installed	YES/NO/NA	YES
Equus Deboer Cap sheet installed	YES/NO/NA	YES
Terminations Details/Matacryl completed	YES/NO/NA	YES
Membrane details checked	YES/NO/NA	YES
Area left clean and materials removed	YES/NO/NA	YES
ILD Test Completed	YES/NO/NA	YES