CHECKLIST FOR PT WORK – INSTALLATION OPERATION

PROJECT:			DATE:		
LOCATION:			TIME:		
COIL	NO.:		WEATHER:		
ANCH	OR BODY HEAT NO.:		Sunny Cloudy Rainy Stormy		
DUC	Γ PRODUCTION DATE:				
	ITEMS TO CHECK	CHECKED AND CONFORMED (YES / NO)	REMARKS		
(a)	PT layout drawing				
(b)	Number of tendons				
(c)	Number of strands per tendon				
(d)	Tendon profile (vertical)				
(e)	Tendon spacing (horizontal)				
(f)	Position of anchorages				
(g)	Grout inlets and outlets				
(h)	Stressing and dead-end length				
(i)	Anti-bursting reinforcement				
(j)	Cleanliness of strand				
REMARKS:					
USS REPRESENTATIVE			WITNESSED BY		
NAME:		NAME:	NAME:		
SIGN:		SIGN:	SIGN:		
DESIGNATION:		DESIGNATION	DESIGNATION:		
DATE:		DATE:	DATE:		
WITNESSED BY					
NAME:					
SIGN:					
DESIGNATION:					
DATE:					

CHECKLIST FOR PT WORK – STRESSING OPERATION

PROJI	ECT:		DATE:		
LOCATION:			TIME:		
WEDO	GE PLATE HEAT NO:		WEATHER: Sunny Cloudy Rainy Stormy		
WEDGES BATCH NO.:					
ITEMS TO CHECK		CHECKED AND CONFORMED (YES / NO)	REMARKS		
(a)	Approval for stressing				
(b)	Cube strength (≥25 N/mm²)				
(c)	Jack no				
(d)	Pressure gauge no				
(e)	Calibration validity				
(f)	Stressing pressure				
(g)	Theoretical elongation calculation				
(h)	Stressing record form				
(i)	Proper seating of wedge plates & wedges				
REM <i>A</i>					
	USS REPRESENTATIVE		WITNESSED BY		
NAME:		NAME:			
SIGN:		SIGN:	SIGN:		
DESIGNATION:		DESIGNATION	DESIGNATION:		
DATE:		DATE:	DATE:		
WITNESSED BY					
NAME:					
SIGN:					
DESIGNATION:					
DATE:					

CHECKLIST FOR PT WORK – GROUTING OPERATION

PROJECT:		DATE:				
LOCATION:		TIME:				
LOCI	THON.	THVIL.				
Ma	nterial Ratio Qty.					
Cem		WEATHER:				
Wate		Sunny	Cloudy	Rainy	Stormy	
	ex 100 0.0022 330 g					
U-pl	ast 0.0056 840 g		=			
		CHECKED AND				
	ITEMS TO CHECK	CONFORMED?	REMARKS			
		(YES / NO)				
(a)	Patching of anchorage recesses					
(b)	Flushing of tendons					
(c)	Quantity and Ref. no. of Cement					
(d)	Quantity and Ref. no. of Additives					
(e)	Grout inlets & outlets					
(f)	Grout pressure gauge no. and calibration validity					
(g)	Test apparatus (flow cone, test moulds, sieve, wick-induced tubes etc.)					
REMARKS:						
USS REPRESENTATIVE		WITNESSED BY				
NAME:		NAME:				
SIGN:		SIGN:	SIGN:			
DESIGNATION:		DESIGNATION	DESIGNATION:			
DATE:		DATE:				
WITNESSED BY						
NAME:						
SIGN:						
DESIGNATION:						
DATE:						

CHECKLIST FOR PT WORK – POUR WATCH

PROJECT:		DATE:			
LOCATION:			TIME:		
		WEATHER Sunny	R: Cloudy Rainy Stormy		
		CC	IECKED AND ONFORMED? (YES / NO)	REMARKS	
(a)	Tendon positions intact				
(b)	Tendon profiles intact				
(c)	Ducts undamaged				
(d)	Grout Vents undamaged				
(e)	Anchorages intact				
10111	ARKS:				
USS REPRESENTATIVE		WITNESSED BY			
NAM	E:		NAME:		
SIGN:		SIGN:			
DESIGNATION:		DESIGNATION:			
DATE:		DATE:			
WITNESSED BY NAME:					
1 1/ 1/1/1	<u></u>				
SIGN:					
DESIGNATION:					
DATE:					