



Inspection Plan Checklist

Hang Ceilings and Stop, Sand Walls & Ceilings

Doc.Ref-ITC-003-Rev1

Project Information



Name:	Wellington St Student Accommodation	Work:	All applicable
Address:	325-335 Wellington Street, Perth, WA 6000	Location:	
Head Contractor:	Built	Drawing Ref. :	

Details

PECOMMENCEMENT		STATUS		
SPECIFICATION / DRW No.		OK	N/A	DATE
DESIGN & COMPUTATIONS				
SAMPLES				
MATERIALS MEET SPECIFICATION REQUIREMENTS				
CHECK FOR DAMAGE				
MAINTAIN SUITABLE STORAGE				
INSTALLATION REPORT				
Item 1: INSTALL INSULATION				
Item 2: SHEETING				
Item 3: STOPPING TO WALLS & CEILINGS				
Item 4: SANDING TO WALLS & CEILINGS				
Item 5: FIT ACCESS HATCH FRAME				
Item 6: CUT OUTS				
Item 7: CLEAN UP				
N.C.N. / C.A.R.				

FINAL INSPECTION

WITNESSED BY:	NAME	SIGNATURE	POSITION	DATE
SUBCONTRACTOR:			Foreman	
BUILDER:				
OTHER:				
COMMENTS:				

Scope: Sheet All Walls & Frame Ceiling	ITP Document No.: 3	Revision No. A	Date of Revision: 15/03/2024
Project Name: Wellington St Student Accommodation		Organization Name: Built	
Project Address: 325-335 Wellington Street, Perth, WA 6000			
Prepared by			
Name: Austin Han	Position: Contract Administrator	Signature: 	Date: 15/03/2024
Approved by			
Name: ShuHan Hong	Position: Site Foreman	Signature: 	Date: 16/03/2024

Level:	Room No./Area:
Project Specification: AR-SPC01 Australian Standards: AS2589 Project Drawings: HB-AR-00, HB-AR-03, HB-AR-06, HB-AR-14, HB-AR-15, HB-AR-16 Series	

W = Witness, HP = Hold Point, S = Surveillance, R = Review								
Item	Activity	Reference Documents	Acceptance Criteria	Frequency	Verification Records/Comments	Inspection By		
						Subcontractor	Built	Client
1	Install insulation	Architect drawings	Light Weight Wall Plan approved by Built. Fletcher insulation installation guide	Each location	Visual Checklist Attached marked off drawings and photos	S	S	
2	Sheet fire walls	Architect drawings	Light Weight Wall Plan approved by Built. GTEK Ceiling & Wall Solutions Rev. Mar 2024	Each unit	Visual Checklist Attached marked off drawings and photos	S	HP	
3	Caulking fire walls	Architect drawings	GTEK Ceiling & Wall Solutions Rev. Mar 2024	Each unit	Visual Checklist Attached marked off drawings and photos	S	S	
4	Sheet remaining walls	Architect drawings	Light Weight Wall Plan approved by Built. GTEK Ceiling & Wall Solutions Rev. Mar 2024 Class 2-9 Building. Fletcher insulation installation guide	Each unit	Visual Checklist Attached marked off drawings and photos	S	HP	

Inspection and Test Plan

Item	Activity	Reference Documents	Acceptance Criteria	Frequency	Verification Records/Comments	Inspection By		
						Subcontractor	Built	Client
5	Frame ceiling	Architect drawings	Architect RCP drawings approved by Built. Studco Wall design & installation manual Volume 3.2	Each unit	Visual Checklist Attached marked off drawings and photos	S	S	
6	Trim out access hatches	Architect drawings	Architect RCP drawings approved by Built.	Each location	Visual Checklist Attached marked off drawings and photos	S	S	
7	Clean up		Waste all cleaned. Tools and materials placed well.	Each location	Visual Checklist Attached marked off drawings and photos		R	

Comments:

Date of Inspection:

Carried out by:

Verification Statement

This is to confirm that the nominated representative of L&D Commercial Interiors Pty Ltd, responsible for overseeing the works, has carried out all necessary inspections as listed above, and will be able to verify with documented evidence that the work has been completed and confirms to the contract specification(s)

Signed :

Attachments

- | | |
|---|---|
| <input type="checkbox"/> Checklists | <input type="checkbox"/> Photos |
| <input type="checkbox"/> Dockets | <input type="checkbox"/> Sample Material |
| <input type="checkbox"/> Drawings | <input type="checkbox"/> Calibration Certificates |
| <input type="checkbox"/> Test Results / Certificate | <input type="checkbox"/> Others: |
| <input type="checkbox"/> Inspection reports | |

Date: