

CRL-ITR-016 - DX Units

Site QA - CRL-ITR-016 - DX Units

First Activity: No Activity
Last Activity: No Activity

Checklist: no activity

Passed: 0
Failed: 0
N/A: 0

1.0 DX Units

1.1	Correct Unit Installed
1.2	Out door Unit Installed
1.3	u/s of Unit at correct height
1.4	Refrigeration Pipework installed as per drawings
	Installation done by
1.5	Pipework Installed from DX unit box to Outdoor unit
	Schematic markups drawings
1.6	Condensate Piping installed
1.7	Pressure Tested
1.8	Signed off By AE Smith
	Name of person
	Date
1.9	Photo's of Pressure test
	Start of Pressure test
	Time / Date
	Pressure test after recored Duration
	Time / Date
1.10	Triple Evacuation procedure to be done.Final below 500 Microns
1.11	Refrigeration (Scale) charge unit completed - According to Calculation for Pipe Size & Length
1.12	Insulation Complete for Piping and Condensate lines

Modify to say - U/S
 of Unit at correct
 height and unit
 level

1.13	Seismic Bracing Installed
Drawing Reference Number	

2.0 Unit Second Fix QA

2.1	Filters Installed
-----	-------------------

3.0 E4M QA

3.1	Electrical Isolators installed in correct location
3.2	Units Terminated
3.3	Units Tested and Running

Add - Unit Labelled