

## CRL-ITR-008 - AHU Installation

## Site QA - CRL-ITR-008 - AHU Installation

**First Activity:** 17 Oct 2022 11:35am  
**Last Activity:** 17 Oct 2022 11:35am

**Checklist:** no activity

**Passed:** 0  
**Failed:** 0  
**N/A:** 0

## 1.0 AHU's

1.1	Check plinth size and location	
1.2	Correct Unit Installed	
1.3	Condensate Piping installed	
1.4	Unit correctly anchored	
Drawing Reference Number		

Add under this a  
 Prompt / line  
 Model Number  
 Serial Number

## 2.0 Unit Second Fix QA

2.1	Filters Installed	
2.2	Label to be installed	

Modify to say "Unit  
 correctly anchored  
 and Isolation Pads  
 installed"

## 3.0 E4M QA

3.1	Electrical Isolators installed in correct location	
3.2	Units Terminated	
3.3	Units Tested and Running	