



INSPECTION TEST PLAN - PANEL INSTALLATION

Project:
Level/Elevation/Area:
Inspection Date:

REF #	INSPECTION & TEST ITEMS	Inspection			Comments
		YES	NO	N/A	
1.0	PANEL INSTALLATION				
1.1	All gaskets/seals are present and are intact				Visual inspection only
1.2	Panels installed in correct sequence				Visual inspection only
1.3	Panels installed to correct RL				Visual inspection only
1.4	Panels engage correctly into stackhead and/or sub-sill below				Visual inspection only
1.5	Splice plates have been installed to stackhead				Visual inspection only
1.6	Stackheads have been correctly sealed				Visual inspection only (Provide photos as necessary)
	ADDITIONAL COMMENTS/MODIFICATIONS TO FAÇADE				
CONFIRMED BY: SIGNED: DATE:					