

## Inspection & Test Checklist ITC: E0005 (Rev. 02) CAST IN CONDUITS

Heyday5 Pty Ltd ABN 85 158 865 091

Locked Bag 2228 North Ryde NSW 1670

Phone: (02) 9855 6666 Facsimile: (02) 9855 6655

Client: CPB		Project Name:	PITT STREET – OSD NORTH		Job No: NEC00127		Sheet:	1 Of 1
Contract Manager:	BRETT LAVORATO	Project Manager:	DAVID WATTS	Site Supervisor	: JOE FENEC	Н	Date:	24/11/22
Check Authorised By:	DAVID WATTS	Signature:	DW	Check Delegated T	o: Site Supervisor	Signature:		

Record Heyday Shop Drawing : Record Heyday Shop Drawing Revision: Installation Date:

LEVEL/ AREA	CORRECT LOCATION TO DRAWING As per HD SHD		CORRECT SIZE AND TYPE As per HD SHD		CORRECT SPACING IN SLAB As per HD SHD		CORRECT DEPTH IN SLAB As per HD SHD		CLEAR TO OTHER SERVICES As per HD SHD		ACCEPTABLE INSTALLATION STANDARD As per HD SHD		NO DAMAGE TO CONDUITS & CONDUITS ARE SECURELY FIXED		MEASUREMENT S ARE TAKEN FOR ANY DEVIATION & PHOTOS RECORDED		COMMENT
	CHECK BY	DATE	CHECK BY	DATE	CHECK BY	DATE	CHECK BY	DATE	CHECK BY	DATE	CHECK BY	DATE	CHECK BY	DATE	CHECK BY	DATE	

 COMMENTS:
 NCR No:

 FINAL ACCEPTANCE:
 NAME
 SIGNATURE
 POSITION
 APPROVED (YES/NO)
 DATE

HEYDAY GROUP

CLIENT (REPRESENTATIVE)

AUTHORITY (IF APPLICABLE)

(Client and Authority may elect or not elect to sign the acceptance).

ACCEPTANCE CRITERIA: AS PER ITP = (1) AS3000 WIRING RULES. (2) SPECIFICATION. (3) LATEST ISSUE OF DRAWINGS.