

Site QA - CRL-ITR-004 - Fans

First Activity: 17 Oct 2022 11:35am
Last Activity: 17 Oct 2022 11:35am

Checklist: no activity

Passed: 0
Failed: 0
N/A: 0

1.0 Fans

1.1	Correct Equipment / plant installed	<div>Add here prompt / line to add Model # and Serial #</div>
1.2	Correct mountings / springs installed	
1.3	U/S of Fan heights correct as per Workshop Drawings.	
1.4	Seismic Bracing Installed	
Drawing Reference Number		<div>Correct mountings /springs installed and level checked.</div>
1.5	Label to be installed	

2.0 E4M QA

2.1	Electrical Isolators installed in correct location
2.2	Units Terminated
2.3	Units Tested and Running