

Nuraply 3PM Check Sheets and Maintenance Programme

Checklist for Project Signoff				
Project Name: Builder Firm: Applicator Firm: Area covered by QC Sheet				
, on out of our of the contract				

Roofing membrane installation item	Comply Y/N/Na	Comments
Substrate readiness form completed		
Under flashings installed to all corners		
and upstands (pay attention to		
parapets, gutters, junctions)		
Gutters correctly and neatly installed,		
particularly the internal corners		
Roof drains & overflows installed to		
specification and watertight		
Membrane adequately adhered to		
substrate with no evidence of		
bubbles or lifting. Correct quantities		
of primer or adhesive used as per		
specification.		
Cap sheet and basesheet fully bonded		
together, no areas of delamination.		
Cap sheet side laps 80mm and end		
laps 100mm fully welded and tidily		
seamed off.		
No sign of overheating/excessive		
bitumen bleed from laps (over 2-		
3mm).		
Cap sheet and base sheet laps offset		
satisfactorily. No three layer lap		
build-ups		
Overall installation free of wrinkles, creases and splits		
All penetration details completed to		
specification including under/over		
flashing		
Standard details used throughout		
including at upstands, parapets,		
construction joints		
All non-standard details installed as per		
pre-approved specifications (attach		
approved drawing)		
Gutters and outlets have been flood		
tested		
Any damage to cap sheet repaired to		
specification.		

Note: Where an element identified in the above checklist is not applicable, please record N/A in the comply column.



Page 9 November 2020 www.nuralite.co.n