

	wetsp							
ABN 28 143 251 183								
External Paving ITP Assessment								
Project:	New Footscray Hospital							
Scope:	EXTERNAL PAVING							
Location:	Building : Zone:	Level:						
	Items	Completed (Circle as appropriate)			Verification	Date	Sign	
	Waterproofing by Others							
External Paving	Ensure Material and Tiles Set out Approved As per the drawings and spec							
	Drawings in use:	Y	N	N/A	HOLD POINT			
	Inspect substrate surface. Do not proceed works if substrate is unsatisfactory and report any issues to MPX for rectification	Y	N	N/A				
	3. Set out Pavers							
	4. Apply Mudfixing Mortar - Maximum 60mm only to courtyards and public realms - Maximum 120mm Sand & Cement + Planicrete mudfix mortar in lieu of binding slab	Y	N	N/A				
	5. Lay Pavers	Y	N	N/A				
	6. Apply Grout	Y	N	N/A				
	7. Inspect Waste Blockages - Provide Photo/s	Y	N	N/A				
	8. Clean area	Y	N	N/A				
	9. Final Inspection and acceptance by MPX	Y	N	N/A				
COMMENTS								
Wetspot	Name of Supervisor:							
Wetspot	Signature of supervisor:	Date:						
REVISION 0: 14/11/2023			PEPARED BY: ES					