

Lockwood Flooring

1/8 Vella Drive Sunshine West VIC 3012

Project Name: Footscray Hospital Building A & B

Builder: Multiplex

Installer: Lockwood Flooring Australia Pty Ltd

CARPET - INSPECTION TEST PLAN										
	Task	Complete	Pass	Date	Sign					
1	Working to latest plan revisions and check latest correspondence									
2	Prior works checks									
	Area free of building debris and trade tools									
	Walls plastered and first coat of paint									
	All adjacent finishes completed and ready to receive finishes. Area to be flagged if LF cannot finish 100%									
3	Specification checks - Correct materials as per finishes schedule and sample approvals									
4	Installation procedure as per manufactures recommendations and AUS standards -									
	Barridcaded areas									
	Vacuum area and minor patch as required									
	Apply Intertact Pressure Sensitive adhesive									
	Installation pattern and direction followed									
	Installation complete and rubbish placed in bins provided									
5	Install 150mm feather edge skirting									
6	Protection - woven plastic									
7	Confirm material warranty applies									
8	Confirm installation warranty 12 months applies									
9	Care and maintenance as per O&Ms									



Level	Area	Complete	Pass	Date	Sign	Notes