## Flashings

Flashings -

First Activity: Last Activity:

No Activity No Activity



no activity **Checklist**:

Passed: Failed: N/A:

000

## Drip edge flashings

Correct girth as per plan

Overlaps are sealed and riveted

Free from damages and scratches

## Barge flashings

Correct girth as per plan

Overlaps are sealed and riveted

Free from damages and scratches

Head flashings

Correct girth as per plan

Overlaps are sealed and riveted

Lemone

Free from damages and scratches

Apron flashings

Correct girth as per plan

Overlaps are sealed and riveted

Free from damages and scratches

Parapet caps

Correct girth as per plan

KOMOVE

Lamone Free-from damages and scratches Overlaps are sealed and riveted

## Penetration flashings

Euroles fleething installack - Tapeal. Free from damages and scratches Overlaps are sealed and riveted

Correct girth as per plan

Parapets

Under soakers installed as per details Caps completed and damage free **Expansion joints installed** Correct size flashings Fixings at 300 ø

Heads + Barges

Fibretite flashing install membrane & welded to flashing correctly Under fixings in places + correct fixings **Expansion joints installed** Correct size flashings