

Attention:	Lockwood Flooring
------------	--------------------------

1/8 Vella Drive Sunshine West VIC 3012

Project Name: Footscray Commercial Building D

Builder: Multiplex

Installer: Lockwood Flooring Australia Pty Ltd

CARPET - INSPECTION TEST PLAN									
	Task	Complete	Pass	Date	Sign				
1	Working to latest plan revisions and check latest correspondence								
2	Prior works checks								
	Area free of building debris and trade tools								
	Walls plastered and first coat of paint								
	All adjacent finishes completed and ready to be finishes. Area to be flagged if LF cannot finish 100%								
3	Specification checks - Correct materials as per finishes schedule and sample approvals								
4	Installation procedure as per manufactures recommendations and AUS standards -								
	Barridcaded areas								
	Vacuum area and minor patch as required								
	Apply Intertact Pressure Sensitive adhesive								
	Installation pattern and direction followed								
	Installation complete and rubbish placed in bins provided								
5	Protection - woven plastic								
6	Confirm material warranty applies								
7	Confirm installation warranty 12 months applies								
8	Care and maintenance as per O&Ms								



Level	Area	Complete	Pass	Date	Sign	Notes	