

								_		
NSPECTION & TEST PLAN										
	Contract Name:					K	EY	Date	Approved	Date
				Contract value.			rm (P)			
	7050 - DONALD ROAD CATCHMENT - WASTEWATER PIPELINE				Review (R) Witness (W) Hold (H)					
ITP 7 - PAVEMENTS										
TASK	SPECIFICATION REFERENCE	TEST/TASK REQUIRED	INSPECTION BY	TASK TIMING OR TASK FREQUENCY	ACCEPTANCE CRITERIA	UCCL	FNDC		COMMENT	s
PAVEMENT										
Aggregate	FNDC Engineering Standards	Aggregate testing to	FNDC	Test certificates to be provided to Engineer for approval prior	Acceptance by Engineer's Representative.	Н	Н			
	2023, Page 121, Clause 3.3	comply with FNDC		to using aggregate on site.	Material test certificates.					
		Engineering Standards.								
Compaction - Reinstate Pavement	Donald Road Catchment -	Compaction of trenched	FNDC	On completion of compacted pavement layers.	Acceptance by Enginner's Representative.	Н	Н			
Layers	Wastewater Pipeline	pavement as per FNDC			Compaction records.					
	Specification, page 18	Engineering Standards			Photos.					
		Sheet 31.								
Road Re-Surfacing	Donald Road Catchment -	Pre-seal inspection.	FNDC	Prior to final road resurfacing.	Acceptance by Engineer's Representative.	Н	Н			
	Wastewater Pipeline				Supplier documentation.					
	Specification, page 18				Photos.					
Kerb and Channel/Footpaths	Donald Road Catchment -	Pre-pour inspection,	FNDC	Prior to placing concrete.	Acceptance by Engineer's Represetative.	Н	Н			
	Wastewater Pipeline	inspect foundations.			Photos.					
	Specification, page 18									