FREDERICK STREET JOB # 2273



Checklist: no activity

 Passed:
 0

 Failed:
 0

 N/A:
 0

First Activity: No Activity
Last Activity: No Activity

1.0

1.1	Opening and sill acceptable. All elements approved as per drawings
1.2	Opening wrapped & prepared correctly by others
1.3	Check joinery is free of damage
1.4	Check frame and orientation is correct
1.5	Fixing type and set out is in accordance with shop drawings
1.6	All fixings oversealed on frame and no tooling damage to frame
1.7	Internal air seal is in accordance with shop drawings.
1.8	Viridian supply glass free from defects for installation
1.9	Glass specification correct to the window type
1.10	Beads reinstated correctly and wedged off completely
1.11	External flashings installed as per shop drawings 1.11.1 - Head Flashing 1.11.2 - Rain shields
1.12	Trade clean/protected
1.13	Remedial work required from 502 water testing 1.13.1 - Angle gussets at the sill reveal adapter mitres bed sealed on to both sides 1.13.2 - The bottom inside mitre joint at the threshold/jamb cavity has been sealed at both sides 1.13.3 - Drainage holes in the cavity under the threshold and been plugged and sealed. 1.13.4 - High performance threshold with Q-Lon seal fully sealed along bottom and at end caps. 1.13.5 - The junction at the bottom of the mullion and threshold has been oversealed.